

#### 4. Details of Building/Projects:

##### (a) Details of Buildings/Projects completed:

Sr. No.	Name of the buildings/projects	Cost (Rs. in lakhs)	Source of funding	Date of start	Date of completion
1	Construction of boundary wall i/c Santry post, Guard room and gates etc.	1128.00	MHRD	17/04/2011	18/01/2014
2	04 Nos. Hostel Blocks of 240 Nos. students capacity each	5926.00	MHRD	21/06/2011	15/01/2014
3	30 Nos. Semi-Permanent Staff Quarters	357.00	MHRD	05/07/2014	22/12/2014
4	Academic Block-4	4984.35	MHRD	01/04/2015	30/09/2016
5	Academic Block-3	5540.31	MHRD	01/04/2015	10/12/2016
6	Academic Block-1	5524.68	MHRD	01/04/2015	04/07/2017
7	48 Nos. Type-II Staff Quarters	1365.00	MHRD	06/04/2015	28/04/2017
8	24 Nos. Type-IV Staff Quarters	1190.00	MHRD	06/04/2015	28/04/2017
9	Providing assembling and placing of movable furniture for Academic Blocks- I, III & IV	410.00	MHRD/HEFA	01/08/2017	07/06/2018
10	Administrative Block	3667.00	MHRD	07/04/2017	15/11/2019
11	Fixed lab furniture for Academic Block- I, III & IV	263.00	HEFA	01/05/2018	31/03/2021
12	Health Centre	2.73	MHRD/HEFA	06/03/2018	31/12/2021
13	New Boys' Hostel of capacity 630 students	3945.00	MHRD/HEFA	27/07/2017	30/09/2021
14	New Girls' Hostel of capacity 630 students	3966.00	MHRD/HEFA	27/07/2017	31/01/2022
15	24 Nos. Type-III Staff Quarters	986.00	MHRD/HEFA	06/03/2018	31/10/2022
16	24 Nos. Type-V Staff Quarters	1573.00	MHRD/HEFA	06/03/2018	30/09/2022
17	Guest House	387.00	MHRD	25/07/2020	21/02/2023
18	Installation of IP Based CCTV system in Academic Blocks-1, 3 & 4	44.31	HEFA	20/04/2023	15/07/2023

##### (b) Details of Buildings/Projects under construction:

(Rs. in lakhs)

Sr. No.	Name of the Building/Projects	Proposed cost	Source of funding	Grant received	Already spent	Unspent balance	Date of start	Likely to be completed on
1	Bulk Services works	3342.00	MHRD/HEFA	3342.00	2888.00	454.00	06/04/2016	30.06.2024

2	Central Library Building	3411.00	HEFA	341.00	341.00	3070.00	26/02/2024	25/08
3	Auditorium Building of capacity 1200	3777.00	HEFA	377.00	377.00	3400.00	26/02/2024	25/08

*Adeyn*  
Executive Engineer

31/07/2023	30/07/2023	HEFA	44.31	44.31	44.31	44.31		
21/02/2023	20/02/2023	MIRD	38.00	38.00	38.00	38.00		
30/09/2023	29/09/2023	MIRD	1573.00	1573.00	1573.00	1573.00		
31/10/2023	30/10/2023	MIRD	988.00	988.00	988.00	988.00		
31/01/2023	30/01/2023	MIRD	3942.00	3942.00	3942.00	3942.00		
30/09/2021	29/09/2021	MIRD	2.73	2.73	2.73	2.73		
31/07/2021	30/07/2021	HEFA	203.00	203.00	203.00	203.00		
31/07/2021	30/07/2021	MIRD	267.00	267.00	267.00	267.00		
07/08/2017	06/08/2017	MIRD	819.00	819.00	819.00	819.00		
28/04/2019	27/04/2019	MIRD	119.00	119.00	119.00	119.00		
28/04/2019	27/04/2019	MIRD	0.00	0.00	0.00	0.00		
28/04/2019	27/04/2019	MIRD	554.00	554.00	554.00	554.00		
01/01/2017	31/12/2016	MIRD	2340.00	2340.00	2340.00	2340.00		
01/04/2017	31/03/2017	MIRD	462.00	462.00	462.00	462.00		
22/12/2014	21/12/2014	MIRD	337.00	337.00	337.00	337.00		

(Details of Budget/Project under construction)

Sl. No.	Project Name	Proposed cost	Source of funding	Amount received	Amount spent	Unspent balance	Date of start	Likely to be completed on
1	...	1242.00	MIRD	3242.00	2888.00	454.00	06/04/2016	30.06.2024